













Gooseholme Common Key



A – Motor Control Centre Building (MCC)

This building will house all the electrical infrastructure that will power the stock beck pumps in flood conditions.

B – Glass panel flood wall

The glass panels will be partially uncovered with the remaining uncovered once the MCC building is completed

C1 & C2 – Flood wall construction

Constructed from a sheet pile foundation the concrete flood wall will be clad in local stone.

D – Wet Well Shaft

This is the underground structure which will house the pumps for stock beck designed to transfer water of Stock Beck from the Well to the Outfall (A).

E – Valve Chamber

This chamber will house the valves for the onward pumping of Stock Beck in flood conditions.

F – Outfall

The new Stock Beck outfall into the river Kent.

G – Kerbing

Kerbing is now complete in this location and forms part of our flood defence.













Gooseholme Common update for week 20th October 2025





Overflow Chamber

- •The wall construction has been completed, and the shuttering is scheduled for removal.
- •Ground support piling will also be taken out, followed by backfilling around the chamber.
- •Intermittent pumping will be carried out as needed to manage water levels inside the chamber, particularly after periods of heavy rainfall.

View of works inside the Overflow Chamber



- •Excaverallow for chamber of these beams of the license of the second of
 - •Excavation around the wet well is underway to allow for the drilling of beam pockets within the chamber walls.
 - •These pockets will accommodate large structural beams that will form the frame for the lid.
 - •The lid will be installed in sections and lifted into place.
 - •On Friday, piling works will be carried out to construct a cofferdam. This will enable the formation of pockets required for the cover slab installation.

View of works inside the Wet Well



reo

Motor Control Centre and Chantry Fern Garden

- •Parking on Castle Street will be temporarily unavailable until midweek due to kerb stone replacement works.
- •The wall's top stone has been lifted into the garden area.
- •Once this is complete, the final layer of tarmac will be laid, followed by the reinstatement of white line markings to reopen the parking bays.

Valve Chamber – All Works are now complete.

New Stock Beck Outfall – The outfall structure has now been successfully completed; Work will now be focussed on the reinstatement of the revetment following the removal of the piles.

Motor Control Centre Building (MCC) – The Motor Control Centre electrical components have been delivered and installed.

Water Management - Pumping and filtration systems in the overflow chamber will be turned off over the weekend and resumed on Monday to manage water to allow work to recommence

Piling Activities – There will be piling activity around the wet well from Wednesday – Friday. There will be removal and reinstatement of piles allowing the excavating to take place around the wet well.

New Stock Beck Culverts - Waitings have successfully connected the new Stock Beck culverts into the wet well and have laid the new culverts up to the overflow chamber.

Old Stock Beck outfall – Works will continue the of the old Stock Beck with a new chamber and valve to enable to stop of the return flow of the river when levels are high.

Wet Well and new Stock Beck outfall connection – The installation of the pipework by Waitings, linking the wet well to the outfall has been completed with the pipework being connected and being back filled.

Flood Wall – The concrete flood wall has been constructed along St George's Walk with most of it now cladded.
















Views and Stock Beck culverts and connections















Wet well to Outfall Connection



