

West Kirby Flood Alleviation Scheme

May-22

Site Works commence

In May, contractors, VolkerStevin will commence site works and establish site accommodation and security.

West Kirby Sailing Club - In May, access will be provided to the site and all boats relocated away from the area of works in the boat yard.

Jun-22

During June, lengths of temporary fencing are programmed to be erected and a temporary footpath diversion will be established. Street furniture is programmed to be removed and lighting columns relocated. The existing shelter is programmed to be removed for reuse in another location. The promenade will be shut off in sections.

Area 1 - Riversdale Road to Dee Lane - In June, the main work to the promenade in this area is planned to commence. A piling platform is programmed to be established and piling work is programmed to be completed this month. Existing paving is programmed to be removed and the kerbing will be relayed.

Area 2 - Dee Lane to Salisbury Ave - A piling platform is programmed to be established, and piling will commence and programmed to be completed in this month

Area 3 - Salisbury Ave to Victoria Drive - In June, a piling platform is programmed to be established in this area.

Area 7 - Bath Site North to Bath Site South - In June, a piling platform is programmed to be established in this area.

Bath Site (red area) - During this month, the temporary fencing is programmed to be erected and the temporary Footpath will be created. The existing walls and railings are programmed to be removed and the existing paving slabs planned to be removed.

Jul-22
Area 1 - Riversdale Road to Dee Lane - In July, relaying of kerbing will continue and the promenade slab is programmed to be prepared and cast
Area 2 - Dee Lane to Salisbury Ave - During this month the existing paving is programmed to be removed and kerbing will be relayed.
Area 3 - Salisbury Ave to Victoria Drive - During July, piling is programmed to be completed and the existing paving will be removed. The kerbing is programmed to be relayed.
Area 4 - Victoria Drive to Church Road - The piling platform is programmed to be established in July and the piling will be completed.
Area 5 - Church Road to Albert Road - In July the piling platform is programmed to be established
Area 6 - Albert Road to Bath Site North - In July the piling platform is programmed to be established
Area 7 - Bath Site North to Bath Site South - In July, piling is programmed to be completed and existing pavement will be removed.
Area 8 - Bath Site South to West Kirby Sailing Club - In July the piling platform is programmed to be established
Bath Site (red area) - In July all piling works are programmed to be completed
Aug-22
Area 1 - Riversdale Road to Dee Lane - During August the precast units are programmed to be installed. The promenade is programmed to be resurfaced and the pedestrian floodgate will be installed. The main promenade and the wave wall are programmed to be completed by the end of the month. The highway works are programmed to be complete including the road and footway resurface and the white line will be painted. This will involve a full road closure.
Area 2 - Dee Lane to Salisbury Ave - During this month the precast units are programmed to be installed and work will be undertaken to resurface and complete the promenade and wave wall.

Area 3 - Salisbury Ave to Victoria Drive - During August, the works to the existing lake capping beam and the new handrailing are programmed to commence. The kerbing is programmed to be relayed, and the precast units will be installed. The promenade is programmed to be resurfaced.

Area 4 - Victoria Drive to Church Road - During this month the existing paving is programmed to be removed, and work will start to the existing lake capping beam and new handrailing.

Area 5 - Church Road to Albert Road - During August, the piling is programmed to be completed.

Area 7 - Bath Site North to Bath Site South - In August, work is programmed to begin to the existing lake capping beam and the new handrailing. The kerbing is programmed to also be relayed.

Area 8 - Bath Site South to West Kirby Sailing Club - In August the existing paving is programmed to be removed, and the piling will commence.

Sep-22

Area 2 - Dee Lane to Salisbury Ave - During this month the road and footway are programmed to be resurfaced, and the white line painted. This will involve a full road closure. All the highway works are programmed to be completed.

Area 3 - Salisbury Ave to Victoria Drive - During September, work to the main promenade and the wave wall are programmed to be completed.

Area 4 - Victoria Drive to Church Road - During September, the works to the existing lake capping beam and the new handrailing are programmed to be completed. The kerbing will be relayed, and the precast units are programmed to be installed. The promenade is programmed to be resurfaced, and the pedestrian floodgate will start to be installed.

Area 6 - Albert Road to Bath Site North - In September the piling is programmed to be completed.

Area 7 - Bath Site North to Bath Site South - During September, the works to the existing lake capping beam and the new handrailing are programmed to be completed. The kerbing is programmed to be relayed, and the precast units will be installed. The promenade is programmed to be resurfaced and the work to the promenade and the wave wall is programmed to be completed. The road and footway are programmed to be resurfaced and the white line painted. This will involve a full road closure

Area 8 - Bath Site South to West Kirby Sailing Club - In this month, work to remove the paving is programmed to be completed. Work is programmed to start to the existing lake capping beam and the new handrailing. The paving is programmed to be relayed, and the precast units will be installed. The pedestrian floodgates will start to be installed.

Bath Site - In September work is programmed to start on the main slab.

Oct-22

Area 4 - Victoria Drive to Church Road - During October, resurfacing the promenade is programmed to be completed. The pedestrian floodgate is programmed to be installed, and the main promenade and wave wall is programmed to be complete. The road and the footway are programmed to be installed, and the white line painted. This will involve a full road closure.

Area 7 - Bath Site North to Bath Site South - During October the landside kerbing and footway are programmed to start to be replaced.

Area 8 - Bath Site South to West Kirby Sailing Club - During this month, work to install the pedestrian floodgates is programmed to be completed. The main promenade and wave wall is programmed to be completed, and the kerbing to be replaced. The road and footway is programmed to be resurfaced and the white line to be painted. This will require a full road closure.

Nov-22

The promenade is programmed to reopen in full

Area 7 - Bath Site North to Bath Site South - During November, the landside kerbing and footway replacement is programmed to be completed.