

Rochdale and Littleborough Flood Risk Management Scheme

25 September 2023

Dear Resident

RIVERSTONE BRIDGE UPDATE

Work is progressing well due to the additional weekend working that has taken place, however no further weekend work is now anticipated.

A Movax will arrive on site on Wednesday 27 September via Railway Street to remove the piles in the river channel and will depart the following week.

Gabion baskets to prevent river scour are now underway and we will be removing bulk bags from the channel. Masonry cladding to the cantilever piles will also be completed in the next few weeks but as always this is weather dependent.

Since we are now coming to the end of construction works in this area, we will be commencing landscaping works and our site cabins will be removed at the end of October. Hydro seeding will be initiated as will works to complete the footpaths with tarmac scheduled for December. However, tree planting will take place in January as this is considered the optimal time.

We are awaiting the design to complete works on the North Embankment in October where the old bridge was situated.

<https://thefloodhub.co.uk/rochdale-and-littleborough>

If you have any further questions or concerns, please contact 07392 102093