

New Road Common flood wall is well under way with over half of the wall now built. While the wall continues to be cast in concrete, the stonemasons have begun cladding the wall in natural stone to blend in with the local surroundings.

Once the wall is completely cladded with the natural stone, the lower section of wall in the vicinity of Miller Bridge will have railings installed for safety. This is due to the low height of the wall in this location next to the highway.

The slipway into the river will be reprofiled, improving the finished surface. Surface water drainage will be installed, and the flood gates will be put in situ. The final stages will be to reinstate and landscape the area. The pathways through the Common and the road will be reinstated in tarmac before the common can be reopened in late spring.



### Working Hours On Site

The working hours are Monday to Friday  
08:00 to 18:00.

No Saturday working is planned in  
the near future.



Contact us and keeping up to date

Visit our online information hub at [www.thefloodhub.co.uk/kendal](http://www.thefloodhub.co.uk/kendal)

Follow us on Twitter @EnvAgencyNW

Get in touch by emailing [kendalFRMS@environment-agency.gov.uk](mailto:kendalFRMS@environment-agency.gov.uk)

Contact us on 03708 506 506





Come and see us at our Flood Scheme Information Hub

Located at 2 Beeson road (Adjacent to Lidl), Kendal, LA9

6BW

Open every Tuesday and Thursday 10am to 4.30pm.



VolkerStevin Engage

Our new project app allows you to keep up to date on the Kendal Flood Risk Management Scheme, view construction progress, images and provide feedback. Scan the QR code to download.



Visualisation showing flood wall and access point to New Road Common following completion