


Kendal Flood Risk Management Scheme



A – Motor Control Centre Building

95%

B – Glass Panel Flood Wall

COMPLETE

C1 – Flood Defence Wall

50%

C2 – Flood Defence Wall

50%

D – Wet Well Shaft

80%

E – Valve Chamber

COMPLETE

F – Outfall

95%

G – Kerbing Construction & Railings

90%

Overall completion -

86%



European Union
European Regional
Development Fund



Jacobs



A – Motor Control Centre

Building (MCC)

This building will house all the electrical infrastructure that will power the stock beck pumps in flood conditions.

B – Glass panel flood wall

The glass panels will be partially uncovered with the remaining uncovered once the MCC building is completed

C1 & C2 – Flood wall construction

Constructed from a sheet pile foundation the concrete flood wall will be clad in local stone.

D – Wet Well Shaft

This is the underground structure which will house the pumps for stock beck designed to transfer water of Stock Beck from the Well to the Outfall (A).

E – Valve Chamber

This chamber will house the valves for the onward pumping of Stock Beck in flood conditions.

F – Outfall

The new Stock Beck outfall into the river Kent.

G – Railings & Footpath

Re-instatemet of railings and footpath

Kendal Flood Risk Management Scheme


Gooseholme Common update for Christmas & New Year 2025

Overflow Chamber - The wall construction has been completed, and the shuttering has been removed. In addition, the ground support piling has also been removed.

Diversion Chamber – Works has been focused between the overflow and the diversion chamber as we prepare to make the final connections. There are no plans for over pumping of groundwater over the next few weeks and will be needed to commence work in the New Year.

Piling & breaking up of concrete activities – There is no works over the Christmas period.

Riverside Fern Garden – The seating and information boards are all in place, the lighting has been fitted, and the area has been opened to the public. Additional planting will be added to the area in the New Year.



The Fern Garden and Motor Control Centre showing glass panels along the flood wall, now open to the public.

Kendal Flood Risk Management Scheme

Phase One reinstatement – The reinstatement works for the boundary of Gooseholme Common and Castle Crescent is now complete with the Rishton railings installed. The footpath has been tarmacked allowing this area to be opened.

All the flood defence working sites will close for the Christmas and New Year period from **Friday 19th December**. All sites will reopen on **Monday 5th January**.

We hope you all have a Very Merry Christmas and a Happy New Year



Arial view of Gooseholme Common



Reinstatement works along the boundary of Gooseholme Common and Castle Crescent