Kendal Flood Risk Management Scheme Reducing flood risk in your community



Piling works are continuing along Waterside and will be soon moving outside of Waterside Café. For public safety reasons due to the close proximity of these works, Waterside Café is closed and will remain closed for around seven weeks. A compensation package is being provided to ensure they are remunerated for their closure.



As work continues to construct the foundations for the new glass panel flood wall along Waterside, the riverside footpath will continue to remain closed between the café and Edgecombe Court for the duration of the works.








Footpath diversion

Jacobs

For Health and Safety, the closure of a section of the footpath during the works.





Kendal Flood Risk Management Scheme





Piling using Spiral Flush method



Sound and Vibration Monitoring



Drain surveys

What are we doing?

Piling works have started along the river, The piling is in front of the existing wall to construct a flood defence wall. The Spiral flush method of piling is used to pile a casing down into the ground before filling with concrete. In this area the piling will be between 6.5m – 9.8m deep. The casing will be a minimum of 2.25m deep into bedrock to prevent water rising underground.

We are constantly reviewing noise and vibration data, Undertaking visual and structural surveys of the riverside wall and road. Camera's are used to complete drain surveys also looking for any disturbances. Water sampling in the river, ensuring levels of silt are kept to a minimum, protecting fish and wildlife.

The process of works involves collaboration with the Environment Agency, WSP design team, VolkerStevin delivery contractor, VGE, and Kellers, the piling specialists.

The next steps will include;

- Piling has commenced near Edgecombe Court working upstream towards Miller Bridge.
- Pouring the concrete foundations and wall working back down stream towards Edgecombe Court.
- Wall to be cladded
- Glass panels to be erected.
- Nosie and Vibrations will be monitored during the construction period.
- Footpath closure during construction

Kendal Flood Risk Management Scheme Waterside progress as of 26th May 2025

NORTHERN



















An Independent Ecological Clerk of Works will monitor all activities and will have a regular presence on site over the coming months. This is an important role that oversees all site preparation and construction works associated with biodiversity. This is to ensure safe working, and protection of the local environment is undertaken in accordance with legislation and best practice.

Pre-construction surveys have been carried out and include, but are not limited to; otters, breeding birds, invasive non-native species, trees and white-clawed crayfish as well as many other species such as salmon. Spawning grounds are known and monitored in respect of salmon and trout on all rivers and tributaries within the Kent catchment.

Full consideration has been given to the in-river working platform and bank stabilisation bags. Consent has been granted for these works to be undertaken and will be monitored by our Independent Environmental Clerk of Works.

All our activities around, or near European Protected Species are carried out under licence, and we will put in place measures to mitigate against impacts from any of our works. We will install environmental monitoring which will monitor noise, vibration and vehicle movements in sensitive locations so we can take further measures to mitigate against any risk of environmental

harm.



White Clawed Crayfish



Scan the QR code to download VolkerStevin Engage app



